

Building For Our Future Today

Updated: July 7, 2015

PHASE I:	TIMELINE:
1) Edison Addition	Summer 2011
2) Grant Addition	Spring 2012
3) House Bill 264	Summer/Fall 2012
4) South High School Renovation	Summer/Fall 2012
5) North High Stadium Renovation	Summer 2012
6) Willowick/Royalview Renovation	Summer 2012
7) Eastlake Career Academy (Kennedy) Renovations	Summer 2013

Driver: Facility Committee Planning								
Action Steps	2011/12	2012/13	2013/14	2014/15	2015/16	2016/17	Person(s) Responsible	
Form a planning committee	Feb, 2012						Superintendent, NHS & SHS Principals	
Consult planning committee	March-June, 2012						Superintendent, NHS & SHS Principals	
Present Plan to the BOE	May, 2012						Superintendent, NHS & SHS Principals, Committee Members	
Seek BOE Approval	June 4, 2012						Superintendent, NHS & SHS Principals, Committee Members	

Driver: 2010 P.I Lev	Driver: 2010 P.I Levy Funds								
Action Steps	2011/12	2012/13	2013/14	2014/15	2015/16	Budget	Person(s) Responsible		
Edison Elem. Addition	Summer 2011					4.9M	Buildings & Grounds Sup./Plant Sup./Prin.		
Grant Elem. Addition	Spring 2012					5.1M	Buildings & Grounds Sup./Plant Sup./Prin.		
Close McKinley	Summer 2012						Superintendent		
Open New Grant Addition	Fall 2012						Buildings & Grounds Sup./Plant Sup./Prin.		
South High Renovations			Summer/ Fall 2013			9M	Sup/ Director of Operations/Sup./Plant Sup./Prin.		
South High Stadium Renovations			Summer 2014			1.4M	Dir. of Ops/Plant Sup./ Prin./ Athletic Director		
North High Renovations			Summer 2014			1.4M	Sup/ Director of Operations/Sup./Plant Sup./Prin.		
North High Stadium Renovations		Summer & Fall 2013				1.1M	Dir. of Ops./Plant Sup./ Prin./ Athletic Director		
Royalview roof replacement		Summer 2013				700K	Buildings & Grounds Sup./Plant Sup./Prin.		

Driver: H.B. 264-Im	Driver: H.B. 264-Improve Energy Efficiency								
Action Steps	2011/12	2012/13	2013/14	2014/15	2015/16	Budget	Person(s) Responsible		
South High	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Technical Center	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Eastlake Middle	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Willoughby Middle	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Willowick Middle	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Grant Elem.	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Royalview Elem.	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Washington Elem.	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Edison Elem.	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Jefferson Elem.	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Longfellow Elem.	Summer					Portion of	Buildings & Grounds		
Replace lights	2012					3.4 million	Sup./Plant Sup./Prin.		
Eastlake Career Academy (Kennedy)		Spring & Summer 2013				5.1 million	Buildings & Grounds Sup./Plant Sup./Prin.		

PHASE II:

TIMELINE:

 Bond Issue (\$116 million) New North High School New South High School New Elementary (Longfellow) Demo Willoughby Middle School Demo North High School Demo North High School Demo Longfellow Relocate Willoughby Middle School to the current SHS Renovate Eastlake Middle School Renovate Eastlake Middle School Renovate Grant Elementary Renovate Royalview Elementary Renovate Edison Elementary Renovate Jefferson Elementary Relocation of the Willoughby Career Academy Stadium Renovations Purchase former Eaton Building (School of Innovation) Open School of Innovation Purchase North Coast Lincoln Mercury Dealership Relocate the former Willoughby Tech Center to the Lincoln Mercury Dealership 	Nov, 2015 Begin – Fall, 2016/Open 2019-2020 Begin – Fall, 2016/Open 2019-2020 Begin – Fall, 2016/Open 2019-2020 Summer, 2019 Summer, 2019 Summer, 2019 Summer, 2019 Spring, 2016 Spring, 2016 Spring, 2016 Spring, 2016 Spring, 2016 December, 2015 Spring, 2014 Fall, 2015 Winter, 2015 Fall 2016
19) Purchase North Coast Lincoln Mercury Dealership	Winter, 2015
20) Relocate the former Willoughby Tech Center to the Lincoln Mercury Dealership21) Close Washington Elementary	Fall, 2016 June, 2015

NARRATIVE:

North High School

• The new high school shall be constructed behind the current North High School. As the new facility is being constructed, the current building shall remain in use. The current facility is scheduled for demolition during the summer of 2019. The new North High School shall house a performing arts theater. The facility will be shared by both North and South High School students. The facility shall be constructed of brick (matching the recently constructed football facility).

South High School

• In Phase I of our strategic plan, South High School was completely renovated (new windows, doors, lockers, flooring, general finishes, up-graded science labs, new HVAC system and roof). South High shall be converted into Willoughby Middle School upon completion of the new South High School located to the north of the current building. The new school shall be in partnership with the ***YMCA**, the ***City of Willoughby and the *Willoughby Public Library System**. Dual spaces shall be utilized that will maximize community tax dollars and benefit the community as a whole. The new school shall house multiple dual space gyms and a competition pool to be used by both North and South High School students. Willoughby Middle School shall be demolished upon completion of the new South High School.

Longfellow Elementary

• Longfellow Elementary will be replaced by a new Longfellow on existing property located behind the current facility. Upon completion of the new school, the current building will be demolished. Washington Elementary shall close in June, 2015 and students will be redistricted to Longfellow Elementary and Jefferson Elementary for the 2015-2016 school year.

Washington Elementary

• Washington Elementary shall be closed in June, 2015 and students will attend either Longfellow Elementary or Jefferson Elementary.

Willoughby Career Academy (former Tech Center)

• The former Tech Center facilities will be replaced through the purchase of the former North Coast Lincoln Mercury Dealership located on Euclid Ave. The building was purchased for 2.3M using Certificates of Participation. The former Tech Center will sold and the proceeds will be used to retire the debt from the purchase of the new facility. The District expects to save over \$30,000,000 in necessary repairs to the former Tech Center facilities.

School of Innovation (former Eaton building)

• The District purchased the former Eaton building in 2014 for 3.8M. The facility will house our STEM school (grades 3-12). The purchase of the facility will allow us to close Washington Elementary and save over \$13,000,000 in necessary repairs to the facility.

*Denotes potential partners.

Driver: Funding						
Action Steps	2014/15	2015/16	2016/17	2017/18	2018/19	Person(s) Responsible
Seek a \$116 million bond (3.99 mills)		Nov, 2015				Superintendent, Treasurer
Develop a comprehensive levy campaign	Feb, 2015					Superintendent
Implement levy campaign	May, 2015					All

Driver: New Construe	ction						
Action Steps	2015/16	2016/17	2017/18	2018/19	2019/20	Budget	Person(s) Responsible
New North High	Summer					43.5 million	Director of Operations/
Construction Plans	2016						Sup./Plant Sup./Prin.
New South High	Summer					43.5 million	Director of Operations/
Construction Plans	2016					45.5 11111011	Sup./Plant Sup./Prin.
New Longfellow	Summer					17 million	Director of Operations/
Construction Plans	2016					1 / million	Sup./Plant Sup./Prin.
New North High		Fall 2016					Director of Operations/
Begin Construction		Fall 2016					Sup./Plant Sup./Prin.
New South High		Fall 2016					Director of Operations/
Begin Construction		Fall 2010					Sup./Plant Sup./Prin.
New Longfellow		Fall 2016					Director of Operations/
Begin Construction		Fall 2010					Sup./Plant Sup./Prin.
New North High					Fall 2019		Director of Operations/
Opens					1 all 2017		Sup./Plant Sup./Prin.
New South HS					Fall 2019		Director of Operations/
Opens					1 all 2017		Sup./Plant Sup./Prin.
New Longfellow					Fall 2019		Director of Operations/
Opens							Sup./Plant Sup./Prin.
Demo of North High					Summer		Director of Operations/
					2019		Sup./Plant Sup./Prin.
Demo Willoughby					Summer		Director of Operations/
Middle School					2019		Sup./Plant Sup./Prin.
Demo Longfellow					Summer		Director of Operations/
					2019		Sup./Plant Sup./Prin.
TOTAL FOR NEW						104 million	Superintendent/Treasurer
CONSTRUCTION							

Driver: Renovation t	Driver: Renovation to Facilities								
Action Steps	Date	Scope of Work	Budget	Person(s) Responsible					
Eastlake Middle	Summer	Roof, windows, general finishes,	1M	Director of Operations/					
Renovation	2016	security		Sup./Plant Sup./Prin.					
Willowick Middle	Summer	Tile abatement, new flooring, windows,	3M	Director of Operations/					
Renovation	2016	general finishes, lockers, roof, security		Sup./Plant Sup./Prin.					
Grant Elem.	Summer	Original Building - new flooring,	1.5M	Director of Operations/					
Renovation	2016	windows, roof, general finishes, security		Sup./Plant Sup./Prin.					
Royalview Elem.	Summer	New flooring, windows, general	1.5M	Director of Operations/					
Renovation	2017	finishes, security		Sup./Plant Sup./Prin.					
Edison Elem.	Summer	Original Building - new flooring,	1M	Director of Operations/					
Renovations	2017	windows, roof, general finishes, security		Sup./Plant Sup./Prin.					
Jefferson Elem.	Summer	New flooring, windows, roof, general	1.5M	Director of Operations/					
Renovations	2017	finishes, security		Sup./Plant Sup./Prin.					
North High Stadium	Summer	Turf	750K	Director of Operations/					
Renovations	2016			Sup./Plant Sup./Prin.					
South High Stadium	Summer	Turf	750K	Director of Operations/					
	2016		/30K	Sup./Plant Sup./Prin.					
Parking and Paving	Summer	Resurface and replace parking and	1M	Director of Operations/					
across the district	2016/2017	drives	1 1 1 1	Sup./Plant Sup./Prin.					

TOTAL COSTS OF RENOVATIONS	12 million	Superintendent/Treasurer
TOTAL COST OF NEW CONSTRUCTION & RENOVATIONS	116 million	Superintendent/Treasurer

PHASE III:

Driver: Maintain Facilities								
Action Steps	2014/15	2015/16	2016/17	2018/19	2020/21	Budget	Person(s) Responsible	
Conduct a district facilities audit	Fall 2014				Spring 2017		Director of Operations/ Sup./Plant Sup./Prin.	
Develop Facility	Winter				Summer	1.5M	Director of Operations/	
Maintenance Plan	2014				2017	annually	Sup./Plant Sup./Prin.	